

COMPLETION REPORT

1	Name of the Work	Improvements to roads and drains of Medarahalli Janatha Colony cross roads in ward no.12 Shettyhalli Sub Division		
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/190/17-18 dated: 26.09.2017		
3	Head of Account which is chargeable	P1878 (Job Code 012-18-000013)		
4	Instrument Order No. and date	EE/DD/VO/317/17-18 dated: 20.01.2018		
5	Name of Contractor	Dhananjaya M.L		
6	Time Stipulated for Completion of Work	90 days		
a	Delay in Execution of Work	44 days		
7	Measurement recorded in	MB No. 590/17-18 Page No. 58933-58938		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/Junior Engineer	Suresh Devathraj, AE		
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 50.00 Lakhs		49,89,929.13	-	-

Certified that the above has been completed within the stipulated time noted in the

Certified that the contractor has delayed and completed the work for which necessary fine recovered

Certified that the above work has been executed by the contractor satisfactory in


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division


Executive Engineer
Dasarahalli Division